



Bangalore Electricity Supply Company Limited

(Wholly owned Government of Karnataka Undertaking)

Proceedings of the Video Conferencing with ESCOMs & ITIA

Date: 14.11.2014	Time: 12:00PM to 2:30 PM	Venue: Room No. 122, Vikas Soudha
Meeting Type:		Video Conferencing : RAPDRP Review
Chaired By:		Sri Ravi Kumar.P. IAS, ACS Energy Dept, GOK
Participants Present		
ESCOMs Sri Pankaj Kumar Pandey, IAS, MD BESCOM Smt. Khushboo Goel, IAS, MD HESCOM Sri. Kiran, IRS, MD CESC Sri Chikka Nanjaiah MD, MESCOM Sri Satish Kumar, GM(M&C) Sri Harish, EE, MESCOM All Nodal Officers ESCOMs All track leads BESCOM		ITIA Sri Renganathan.V.R. Vice President Sri. Debapriya Ghosh, Senior Project Lead Sri. Phani Mokkapati Sri Chandrashekar Goruguntu

Points of Discussion:

Honorable MD BESCOM reviewed the commitments of all the ESCOMs as committed during 28/10/2014 video conferencing.

1. Schedule for Installation of Boundary DLMS Compliant Meters

ESCOM	Quantity Pending	Schedule committed on 28/10/2014	Progress	Schedule committed during the meeting
BESCOM	6 nos.	Nov 2014	Completed	Nil
CECSC	Nil	completed	----	NA
GESCOM	4 out of 12 pending	5 th Nov 2014	Nil	20 th NOV 14
HESCOM	26	Nov 2014	8 Nos.	30 th NOV 14
MESCOM	18 out of 26 pending	5 th Nov 2014	12 Nos.	30 th Nov 14

2. Schedule for Installation of HT DLMS Compliant Meters

ESCOM	Quantity Pending	Schedule committed on 28/10/2014	Progress	Schedule committed during the meeting
BESCOM	4000	31 st Dec 2014	In progress	31 st DEC 2014

CECSC	NIL	completed	NIL	NA
GESCOM	584 -3phase 4 wire meter replacement	31 st Dec 2014	Tender floated	31 st DEC 2014
HESCOM	52 out of 1034 pending	30 th Nov 2014	In progress	30 th NOV 2014
MESCOM	460 out of 860 meters are DLMS compatible , 400 procurement done installation pending	31 st Dec 2014	20 Nos.	31 st DEC 2014

3. Schedule for Installation of Feeder DLMS Compliant Meters

ESCOM	Quantity Pending	Schedule As on 28/10/2014
BESCOM	24 towns-154 Bangalore-1277	Nov 2014 Jan 2015
CECSC	1. ESCOMs to send across the quantity and specifications to BESCOM	
GESCOM	2. BESCOM to call a tender on behalf of all ESCOMs.	
HESCOM	3. ESCOMs to issue DWA individually.	
MESCOM		

➤ Honorable MD BESCOM requested ACS, Energy Dept GOK the Feeder meter replacement issue to be discussed with MD,KPTCL and matter to be solved for floating the tender by finalizing the specification and action plan. ACS agreed for discussion and resolves this issue.

4. MD BESCOM instructed ITIA to give timelines for the installation of Modems.

5. Schedule for Installation of DTC DLMS Compliant Meters

ESCOM	Quantity	Schedule as on 28/10/2014	Progress	Schedule committed during the meeting
BESCOM	3000	5 th Nov	Only Few number of meters to be replaced, and as discussed with EEs many of the DTCs are not required since they are not yet charged/no load	
CECSC	353 pending out of 5621	Dec-2014	Nil	Dec-2014
GESCOM	8300	completed	Completed	NA
HESCOM	2000 pending	30 th Nov	1000 Nos	30 th NOV 14
MESCOM		completed	NA	NA

6. Modem Installation to DTCs

- a) Honorable ACS and MD BESCOM instructed ITIA to fix the modems for DTCs also since PFC is compulsorily insisted the same, in the meeting held on 10/11/2014. Further instructed to go with 2-3 different make modem vendors as suggested by PFC New Delhi.
- b) ITIA expressed that the contract with the modem vendor M/s ERL has been terminated due to the nonperformance and no progress shown in field.
- c) Further ITIA expressed that they are already working with M/s Analogics, for modem installation across ESCOMs for HT and Boundary meters.
- d) ITIA also expressed about one more technology of RF technology with DCU as an alternative for fixing the modems to DTCs and should be tested in the field as a POC. Further ITIA expressed due to financial issue for replacing the ERL modems they need time up to FEB-15 to finalize the issue.

7. Meeting to be conducted with all R-APDRP town AEEs in ESCOMs.

- a) Honorable MD BESCOM instructed to all other ESCOM MDs to conduct the meeting with all AEEs/AE(T)s & AAOs of R-APDRP town in ESCOMs, to find out and resolve the issues of unrealistic EA reports which were send to PFC.

8. ACS Energy instructed ESCOMs on the following:

- a. Close all the issues pertaining to Third Party Payments.
- b. Release pending payments to ITIA for all the deliverables complied by ITIA
- c. GM(IT) to write a letter to ESCOMs on the payment towards the Installation, Configuration & Customization of Application Software



**Managing Director
BESCOM**