



Bangalore Electricity Supply Company Limited

(Wholly owned Government of Karnataka Undertaking)

Proceedings of the Video Conferencing with ESCOMs, Town AEE's and ITIA

Date: 28.10.2014	Time: 03:30PM to 6:00 PM	Venue: Room No. 122, Vikas Soudha
Meeting Type:	Video Conferencing : RAPDRP Review	
Chaired By:	Sri Pankaj Kumar Pandey, IAS, MD BESCOM	
Participants Present		
BESCOM Smt. Khushboo Goel, IAS, MD HESCOM Sri. Kiran, IRS, MD CESC Sri M. Mahadev, MD GESCOM Sri Harish, EE ,MESCOM Sri Satish Kumar, GM(M&C) Smt. S.V.Nagalakshmi, GM(ICT&MIS) All Nodal Officers ESCOMs All track leads BESCOM	PFC Sri Subir Saha GM(APDRP) Sri A K Srivatsav, Nodal Officer Karnataka	ITIA Sri. Debapriya Ghosh, Senior Project Lead Sri. Phani Mokkaapati Representatives from RCOM (SIM)

Points of Discussion:

RAPDRP PART-B Progress:

1. Submissions of utilization certificate.

M/s. PFC have requested all the ESCOMs to submit the latest utilization certificate along with the claims received

2. Town wise Progress was reviewed.

3. Further, M/s. PFC have requested all the ESCOMs to submit the weekly progress directly to PFC for the review, and all the ESCOMs have assured the completion of the balance work to complete well within December- 2014.

RAPDRP PART-A Progress:

1. Schedule for Installation of Boundary DLMS Compliant Meters from ESCOMs

ESCOM	Quantity	Schedule
BESCOM	6Nos	Nov 2014
CESC	NIL	completed
GESCOM	4 out of 12 pending	5 th Nov 2014
HESCOM	26	Nov 2014
MESCOM	18 out of 26 pending	5 th Nov 2014

Sun
14/11/14.

2. Schedule for Installation of HT DLMS Compliant Meters From ESCOMs

ESCOM	Quantity	Schedule
BESCOM	4000Nos	31 st Dec 2014
CESC	Nil	completed
GESCOM	584 -3phase 4 wire meter replacement along with the cubicle	31 st Dec 2014
HESCOM	52 out of 1034 pending	30 th Nov 2014
MESCOM	460 out of 860 meters are DLMS compatible , 400 procurement done installation pending	31 st Dec 2014

- M/s Infosys committed to complete the modems installation for 22 towns of BESCOM before 30/10/2014 and Tumkur, Davanagere will be completed before 15/11/2014. And also expressed that HESCOM will be considered in next phase and will be completed before 30th NOV-14.
- MD BESCOM directed to all the ESCOMs to furnish the HT & Boundary meter installation schedule to M/s Infosys before 5th NOV-14, so that the modem installation can be completed in parallel to meter installation jointly to avoid the revisiting of MT AEEs for modem installation.
- MD BESCOM instructed to plan for the HT meter replacement in such a way that this activity should not affect the HT billing.
- MD BESCOM instructed ITIA to give timelines for the installation of Modems.

3. Schedule for Installation of Feeder DLMS Compliant Meters

ESCOM	Quantity	Schedule
BESCOM	24 towns-154 Bangalore-1259	DEC- 2014 Jan -2015
CESC	1. ESCOMs to send across the quantity and specifications to BESCOM 2. BESCOM to call a tender on behalf of all ESCOMs. 3. ESCOMs to issue DWA individually.	
GESCOM		
HESCOM		
MESCOM		

- MD BESCOM directed to General Manager (M&C) to form a committee for quoting the tender for the Feeder meters and tender should be quoted immediately.
- MD BESCOM expressed that the feeder meters should also be replaced by DLMS meters and modems should be fixed for feeder meters, since the SCADA reading are not getting regularly and also facing the problem for generating the EA reports.
- PFC Nodal officer has also agreed for fixing the modems to DLMS feeder meters.

4. Schedule for Installation of DTC DLMS Compliant Meters

ESCOM	Quantity(Pending)	Schedule
BESCOM	3300 Nos	5 th Nov
CESC	353 pending out of	Dec-14

	5621	
GESCOM	NIL	completed
HESCOM	2000 pending	30 th Nov
MESCOM	Nil	completed

- M/s Infosys explained that the contract with the modem vendor M/s ERL has been terminated due to the nonperformance and no progress shown in field.
- M/s Infosys explained that they are working with M/s Analogics for modem installation for HT and Boundary meters across ESCOMs.
- MD BESCOM directed to M/s Infosys to install the modems to DTCs and the same is directed by Sri A.K.Shrivastava, PFC Nodal Officer R-APDRP for Karnataka.
- M/s Infosys expressed that a discussion is required with ACS, Energy Dept, GOK and the modem installation for the DTCs will be finalized before 15th NOV-14 after having the meeting with ACS on 05/11/2014.
- MD BESCOM directed to General Manager (M&C) to form a committee for floating the tender for the procurement of modems which are excess to RFP quantity. And also instructed to float the tender immediately.

5. MD BESCOM communicated the following decisions:

- 5.1 HT Meter installation by ESCOMs and Modem installation by ITIA to be executed jointly. AEE-SDO, AEE MT to accompany while installation.
- 5.2 Parallel replacement of HT meters in the system to be ensured by ESCOMs. Meter replacement not to be done in the beginning of the month which is scheduled for HT meter reading.
- 5.3 ESCOMs to share the town wise/ SDO wise schedule of meter installations to facilitate modem installation simultaneously.

6. MD BESCOM instructed ITIA to give timelines for the installation of Modems.

7. Pending Bills of M/s Reliance for the GPRS SIMs

- M/s Reliance expressed the payment is due from all ESCOMs for the pending bills from Aug-13 to till date for the activated GPRS SIMs.
- MD BESCOM directed to M/s Reliance to approach all the Managing Directors of ESCOMs for payment and instructed to meet him along with their sister concern network service provider for R-APDRP, the payment will be made after discussion.

8. ITIA explained that the contract with the modem vendor M/s ERL has been terminated due to the nonperformance and no progress shown in field.

9. ITIA explained that they are working with analogics for modem installation across ESCOMs.

10. **Billing and Collection:**

9.1 Guidelines to be issued from GM (Meters and Commercial) on the IP set billing to be adopted in system in respect of Energy audit and Infosys to make the changes in the system.

9.2 GM (ICT & MIS) to take the necessary action with ITIA, ITC on the pending real time integration with TPPs.

11. **Training:**

11.1 PFC emphasized on the training to be imparted by ITIA to ESCOMs.

11.2 ITIA informed that the tack lead training for ESCOMs is scheduled on 5th 6th and 7th of Nov 2014.

12. **PFC informed ESCOMs on the following:**

12.1 PFC emphasized on ESCOMs to submit the monthly post go live reports without fail.

12.2 PFC also highlighted that for every town declared live, the post go live reports should show considerable loss reduction.

12.3 PFC informed that Part-A loans have been enhanced for MESCOM, HESCOM and CESC. The concerned ESCOM to materialize the loan documentation immediately to enable disbursement.

12.4 PFC informed MESCOM to submit the request for the 2nd disbursement of loans.

12.5 PFC informed MESCOM to send the GIS data for 6 towns


**Managing Director
BESCOM**