



# BANGALORE ELECTRICITY SUPPLY COMPANY LIMITED

(Wholly Owned by Government of Kamataka)

Ref: BESCOM/BL-14/RAPDRP-B/PROB/ Date: 07/10/2013.  
CYS-54.

## **Proceedings of the review meeting held on 01.10.2013 under the chairmanship of Director (Technical), BESCOM pertaining to R-APDRP Part -B Project in BESCOM.**

The following officers were present in the meeting.  
Sri/Smt/Sriyuthas:

Sl No	Name of the officers	Designation
1.	H.Nagesh	Director Technical, BESCOM.
2.	Udaya Kumar. B	Chief General Manager (Ele.) BRAZ
3.	Narendra R.S	Chief General Manager(Ele.) CTAZ
4.	Krishnappa H.N	Superintending Engineer (Ele), Kolar.
5.	Koteppa S	Superintending Engineer (Ele), Davanagere.
6.	Govindappa K.V	Superintending Engineer (Ele), Tumkur.
7.	Srinivasa D.R	Conroller of Accounts CTAZ
8.	Srinivasa Babu B.L	Deputy General Manager, RAPDRP-B
9.	Raghu Praksash.N	Executive Engineer (Ele.) BRC
10.	Shaik Md Malumlla.K	DCA Davangere
11.	Kalyan Kumar	DCA Kolar
12.	Baby Sutale	A.O BRC
13.	Radha K.V	AGM(F&C), Projects
14.	Neelaveni.G	Manager (Ele.) Projects
15.	Kapil K. Varshney	M/s Shalaka Infratech Ltd(BRC & CB Pura Package).
16.	Ramesh Naidu Allu	M/s. L&T Ltd., Tumkur.
17.	S.Palanisamy	M/s. L&T Ltd., Davanagere
18.	G.B. Sathyananda	M/s. A2Z maintenance and Engineering Services Pvt Ltd., Chitradurga
19.	Raghavendra.S	M/s . Skill Tech Engineers and contractors pvt Ltd., Ramanagara
20.	V.Purushotham Reddy	M/s. Vishwanth Project Ltd, Kolar

The chairman of the meeting welcomed all the members to the meeting and discussed the physical & financial progress (District wise) under RAPDRP Part-B project as detailed below.

1. **Chitradurga District Package:** (M/s A2Z Maintenance and Engineering Services):  
D(T) BESCOM expressed dissatisfaction regarding the poor progress of the firm. The work remains standstill and not been progressed even an inch

from the last review meeting. D(T) instructed to issue the notice for Black listing the firm for poor progress.

The percentage progress is as detailed below:

- a. Stage I : 85.40%
- b. Stage II : 11.47%
- c. Stage III: 8.13%

2. **Bangalore Rural District Package:** (M/s Shalaka Infratech Pvt., Ltd.): D(T) BESCOM has expressed displeasure regarding the poor progress of the firm and D(T) instructed to issue the notice for Black listing the firm for poor progress.

The achievement of all the 3 stages are as detailed below:

- a. Stage I : 95.90%
- b. Stage II : 31.85%
- c. Stage III: 9.84%

3. **Chikkaballapura District Package:** (M/s Shalaka Infratech Pvt., Ltd.):

The achievement of all the 3 stages are as detailed below:

- a. Stage I 94.83%
- b. Stage II : 70.14%
- c. Stage III: 5.97%

4. **Ramanagara District Package:** (M/s Skilltech Engineers and contractors pvt Ltd):

D(T) BESCOM expressed dissatisfaction regarding the poor progress of the firm. D(T) instructed to issue the notice for Black listing the firm for poor progress.

The present status of progress are as detailed below:

- a. Stage I : 76.90%
- b. Stage II : 40.62%
- c. Stage III: 24.14%

5. **Davanagere District Package:** (M/s Larsen & Toubro Ltd.): The achievement of all the 3 stages are as detailed below:

- a. Stage I : 100%
- b. Stage II : 100%
- c. Stage III: 80%

6. **Tumkur District Package:** (M/s Larsen & Toubro Ltd.): The achievement of all the 3 stages are as detailed below:


- a. Stage I : 94.00%
- b. Stage II : 75.00%
- c. Stage III: 48%

7. **Kolar District Package:** (M/s Vishwanath Projects Ltd.): The achievement of all the 3 stages are as detailed below:

- a. Stage I : 98.16%
- b. Stage II : 56.00%
- c. Stage III: 50.00%



The meeting concluded with vote of thanks.

  
(H Nagesh)  
Director Technical  
BESCOM.

**Copy to:-**

1. General Manager, Projects, BESCOM, Corporate Office Bangalore.
2. Superintending Engineer (Ele.), O&M Circle office, Davanagere/ Kolar/ BRC/ Tumkur.
3. Executive Engineer (Ele.), C O&M division office Tiptur/ Madhugiri/ Chintamani/ Tumkur/ Kolar/ Davanagere/ Nelamangala/ Hiriya/ Chitradurga/ Harihara/ Ramanagar/ Chitradurga/ Chandapura.
4. M/s. Vishwanath Projects Ltd., #10, Srivatsa nilayam C:byragowda nagara BEML Layout Bangarpet main road, Kolar-563101.
5. M/s. Shalaka Infratech (I) ., BVG House, #47, 2nd floor, Millers tankbund road, Vasanthanagar, Bangalore-560052.
6. M/s. Larson & Turbo Ltd., No:19, Kumarakrupa road, 1st & 2nd floor, Bangalore-560001.
7. M/s. A2Z Maintenance and Engineering Services Limited., Door no 51/49, 1st floor (Auditor building), 20th 'B' cross, 20th main, MC Layout, Vijayanagar, Bangalore- 560 040.
8. M/s. Skill Tech Engineers & Contractors Pvt. Ltd., NO.2904(CH-67),2nd Floor,next to Fire Brigade, Kantharaja Urs Road Saraswathipuram, Mysore-570009.
9. OC / MF.