



BANGALORE ELECTRICITY SUPPLY COMPANY LIMITED

(Wholly owned by Government of Karnataka Undertaking)

No: BESCOM/BC-9/CGM(CA)/2015-16/ cys - 85
Encl:

O/o Chief General Manager (Ele),
Corporate Affairs,
Corporate Office, K.R. Circle,
Bangalore-560 001

Date: 24/03/2016

**Proceedings of the accident Review meeting held on 14.03.2016 at
10.30 AM in the Conference hall, Corporate Office, BESCOM, K. R. Circle,
Bangalore.**

Session I From 11 AM to 12 PM

Director (Technical), BESCOM reviewed the action taken on the proceedings of the meeting conducted on 12.01.2015 and the accident statistics of BESCOM for the month of December - 2015.

The following points were discussed:

- **Fatal electrical accidents to departmental/ non-departmental persons:** Reports pending from CEIG has to be reconciled. The No. of accidents due to snapping of conductor has to be resolved by replacement of age old conductors.
- **Compensation pending:** Informed to clear pending compensation cases in their circle at the earliest.
- **Iron poles:** Informed all SEE's to take up the work to replace the deteriorated iron poles and submit the photographs (before and after) for the rectified works to Q, S & S section.
- **Spacers:** Informed to all SEE's to utilize the spacers and to be provided to only Lengthy spans like valleys, where intermediate poles cannot be erected / inserted and in high wind zone / storm areas and also to the spans, wherever it is necessary to avoid danger which are likely to cause the short circuits and results in conductor damage and snapping and not to all the LT Lines by awarding labour contract or by departmentally.

The progress for fixing of LT spacers shall be furnished to Q,S&S section every month along with the statistics.

- **Surprise checks:** Informed to conduct more checks and educate the staff and create awareness and also to start to check the safety equipment's while taking the attendance regularly.

- **LTD Boxes:** Informed to all SEE's to take up the works of fixing of LTD Boxes and send the compliance to Q,S&S section, if the LTDBs are not required by any of the circles / division then the same has to be diverted to Central stores and the diverted LTD Boxes will be utilized by BMAZ area or any other needy area.
- **HT/LT lines over the Govt. schools and DTCs in Govt. Schools Premises:** Informed to collect the details for HT/LT line and DTCs from DDPIs and BEOs. Informed all SEEs to get the details at the earliest and also to prepare estimates for the same and told to utilize the AB cable which is available in the stores.
- **Numerical Relays:** The progress was reviewed and DT, BESCO instructed to complete the phase two and hand over the file to Projects for third phase.

Session II from 12 PM to 2 PM

1. **Electrical Inspectorate issues:** No Issues.

2. **KPTCL Issues:** No issues.

3. **KAVIKA Issues:** No issues.

4. **Railway Crossing Issues:**

❖ Executive Engineer (Ele) Works unit Division Kolar Circle has reported that one No. Railway crossing location in Konapalli feeder Lot-13 & Dhimba feeder Lot-12 are pending, the observations made by Railway authority have been attended and sent to Railway authority. The Hon'ble Director Technical instructed the Executive Engineer (Ele) Works unit Division Kolar Circle to pursue with Railway authorities for obtaining the necessary concurrence on top priority.

❖ ~~All the documents pertaining to Railway crossing of NJ Kammasandra feeder in Lot-26 KGF has already been furnished to Sr. divisional Electrical Engineer Bangalore. The approval is awaited. Executive Engineer (Ele) Works unit Division Kolar circle to pursue with the railway authorities for early compliance.~~

❖ Apparasanahalli feeder in Holalkere Lot -19, approval has been received from Railways and Railway authorities have agreed to give schedule for making horizontal drilling before 20th of this month. Hon'ble Managing Director directed to commission this feeder before the end of March -2016.

5. Forest Clearance: It was informed by Chief Engineer (Ele), CTAZ, J.B.halli 11 KV feeder works in Molakalmuru Sub Division is pending as the feeders is passing through forest area and the proposal are already submitted to forest department. Hence Hon'ble Managing director directed the Chief Engineer(Ele), CTAZ, to persue and to complete the work by the end of March 2016.

6. Progress of NJY Phase-2: The NJY phase-2 works were reviewed by Hon'ble Managing Director and progress as on date are noted below.

Sl. No.	Name of Circle	Division	LOT No Taluk name / LOI Date	Name of the Firm	No of proposed NJY feeders	No of feeders Completed	No of feeders commissioned	Name/No of feeder to be Completed before 12 th April-2016	Name/No of feeder to be Commissioned before 12 th April-2016	Remarks
1	BRC	Nelamangala	LOT-01 (Doddaballapur) /22.09.11	M/s Maruti Electricals	11	11	11	-	-	
2		Nelamangala	LOT-02 (Nelamangala) /20.11.12	M/s Transglobal Power Ltd	7	7	7	-	-	
3	RAMANAGARA	Ramanagara	Lot-03 (Bidadi) /18.10.12	M/s Maruthi Mechanical & Electricals (P) Ltd	1	1	1	-	-	
4		Ramanagara	LOT-4 (Channapatna)/ 8.07.13	M/s ME Electricals	13	13	13	-	-	
5		C B Pura	LOT-16 (Gouribidanur)/ 2.09.11	M/s Godrej & Boyace Mfg.Ltd	19	19	19	-	-	
6		C B Pura	Lot 15 (CB Pura) /20.11.12	M/s Sealwel Corporation Ltd	11	11	11	-	-	
7		C B Pura	Lot17 (Gudibanda- Ph-2)/ 2.11.12	M/s Macrovision Network	3	3	3	-	-	
8	Kolar	Chintamani	LOT-13 (Chintamani) /22.09.11	M/s Godrej & Boyace Mfg.Ltd	15	15	14	-	-	
9		Kolar	Lot-12 (Kolar)/ 20.11.12	M/s Pawani Controls & Panels Ltd	20	20	19	-	-	
10		Kolar	LOT-14 (Srinivasapura) /20.05.13	M/s Transglobal	13	13	13	-	-	
11		KGF	Lot11 (Mulabagalu) /20.11.12	M/s Pawani Controls & Panels Ltd	12	12	12	-	-	

12	TUMKUR	Tumkur	Lot- 05 (Gubbi) / 20.11.12	M/s Transglobal Power Ltd	14	14	14	-	-	
13		Tumkur	LOT-24/ (Tumkur Part3)/ 29.05.13	M/s Sri Lakshminarasimha	9	9	9	-	-	
14		Tiptur	LOT-07/ (CN Halli Part-1)/ 3.10.12	M/s KGN Electricals	7	7	7	-	-	
15		Tiptur	LOT-06 (Turuvekere)/ 20.05.13	M/s Transglobal	14	14	14	-	-	
16		Madhugiri	LOT-09 (Korategere)/ 22.09.11	M/s Manju Electricals	11	11	11	-	-	
17		Tiptur	Lot- 25 (CN Halli)/ 18.7.14 (Second Stage)	M/s Raja Electricals	8	8	8	-	-	
18		Hiriyur	LOT-20 (Challakere) / 27.07.13	M/s Shiva chethana	11	11	11	-	-	
19	Davanagere	Davanagere	LOT-23 (Davanagere) / 29.07.13	M/s Prakash Motors	18	18	18	-	-	
20		Harihara	Lot-22 (Harihara) / 20.11.12	M/s Shivachethana	8	8	8	-	-	
21		Hiriyur	Lot -21 (Molakalmuru) / 20.11.12	M/s Deepak Cable(India) Ltd	3	3	3	short closed retendered for balance feeders		
22		Chitradurga	LOT-18 (Chitradurga) / 10.06.13	M/s Inland Surveyors	16	16	16	-	-	
23		Chitradurga	LOT-19 (Holalakere) / 10.10.13	M/s KGN Electricals	14	14	13	-	1 No. Apparasanahally	Railway crossing Approval obtained
Total					258	258	257	0	1	

Phase-2, 2nd Stage										
Sl. No.	Name of Circle	DIVISION	LOT No taluk name / LOI Date	Name of the Firm	NO of Proposed NJY FEEDERS	NO OF FEEDERS Completed	NO OF FEEDERS COMMISSI ONED	Name/No of feeder to be Completed before 12th April- 2016	Name/No of feeder to be Commissioned before 12th April-2016	Remarks
1	KOLAR	KGF	LOT-26 /(KGF) 11.12.14	M/s Pavani controls	5	5	5	-	-	
2		KGF	LOT-27/ (Bangarpet-1) 11.2.2015	M/s Pavani controls	5	5	5	-	-	
3		KGF	LOT-28 (Bangarpet-2) 8.4.2015	M/s Gowtham Electricals	6	6	6	-	-	
4	DVG	Hiriyur	Lot -30 (Molakalmuru) 8.4.2015	M/s RK associates	7	5	5	2 Nos. 1. JB Halli *2. Rampura	2 Nos. 1. JB Halli 2. Rampura	
Total					23	21	21	2	2	
Grand Total					281	279	278	2	3	

* It is directed to complete Rampura feeder work by the end of this month including financial booking.

7. Phase-3: The ongoing works were reviewed and commitments made by the contractors along with progress as on date are noted below.

Sl. No.	Name of the Circle/ Division	PTK No./ DWA/ LOI date	Name of the bidder	NO of Proposed NJY FEEDERS	NO OF FEEDERS Completed	NO OF FEEDERS COMMISSIONED	Name/No of feeder to be Completed before 12th April-2016	Name/No of feeder to be Commissioned before 12th April-2016	Remarks
1	Madhugiri	PTK-90/ LOI 21.10.15 DWA 26.11.15	M/s KGN Electricals	51	1	0	20 Nos 1. Cheelanahalli 2. Ganjalagunte 3. Hunasavadi 4. Kasinayakanhally 5. Byragondlu 6. Thogarigatta 7. Siddarabetta 8. G rangnahally 9. Kalsheethally 10. Rangasamudra 11. Harogere 12. Dawrankunte 13. Bettapanhalli 14. Kenchamanhally 15. Nidagallu 16. Ranganasamudra 17. Valluru 18. Ryapte 19. Kodamadagu 20. Beemanakunte	10 Nos 1. Cheelanahalli 2. Ganjalagunt 3. Kasinayakanhally 4. Byragondlu 5. Grangnahally 6. Harogere 7. Dawrankunte 8. Kenchamanhally 9. Nidagallu 10. Beemanakunte	20 breakers required
2	BRC	PTK-93/ LOI 21.10.15 DWA 26.11.15	M/s BVG India Pvt. Ltd, Pune	49	0	0	3Nos 1.G Hosahalli 2.Chikkamaralli 3.Alurduddanahalli	3Nos 1.G Hosahalli 2.Chikkamaralli 3.Alurduddanahalli	
3	Ramanagara	PTK-94/ LOI 21.10.15 DWA 26.11.15	M/s Asian Fab Tec Ltd.,	62	0	0	3 Nos 1. Kysapura 2. Murukani 3. Shanumangala	3 Nos 1. Kysapura 2. Murukani 3. Shanumangala	3 breakers required
4	Kolar	PTK-95/ LOI 21.10.15 DWA 26.11.15	M/s Pawani Controls & Panels Ltd, Hyderabad	62	0	0	5 Nos 1.Yagavakote 2.Attur 3.Madamangala 4.Kencharlahalli 5.Iragapalli	5 Nos 1.Yagavakote 2.Attur 3.Madamangala 4.Kencharlahalli 5.Iragapalli	5 breakers required
							8 Nos 1. Thimmanahalli	8 Nos 1. Thimmanahalli	
5	Tumkur & Tiptur Div.	PTK-96/ LOI 16.12.15 DWA 20.1.16	M/s Tranaglobal Power Ltd., Bangalore	58	0	0	2.Hoghavanaghata 3.Nelagondanahalli 4.Honnavalli 5.Shivara 6.Gungurumale 7.D. Madurai 8.Holakal	2.Hoghavanaghata 3.Nelagondanahalli 4.Honnavalli 5.Shivara 6.Gungurumale 7.D. Madurai 8.Holakal	3 breakers required
6	Davangere	PTK-97/ LOI 16.12.15 DWA 20.1.16	M/s-Asian Fab Tec Ltd.,	98	0	0	Out of 98 feeders, 97 Nos. of feeders survey is completed.		
Total				380	1	0	39	29	

Hon'ble Managing Director has directed to take action in respect of the following

- ❖ All the contractors were directed to adhere to the commitment dates already furnished and complete and commission the feeders before 10th April 2016, if

not DWAs will be short closed and Black listed and the action will be initiated as per rules. .

- ❖ All the Superintending Engineers (Ele) were directed to book the 100% expenditure by the end of march-2016.
- ❖ The Hon'ble Managing Director has directed to take action in respect of submission of delay condonation proposals immediately. Any delay in the matter will be viewed seriously. All the Chief Engineer (Ele) have been directed to submit the proposal immediately.
- ❖ Hon'ble Managing Director express his displeasure that M/s BVG India Ltd & M/s Asian Fab Tec Ltd have not started the works as per schedule even though LOI have been issued during October -2015 & December 2015 respectively. The Hon'ble Managing Director, BESCO directed the company representatives present in the meeting to strictly adhere to the pert chart furnished and shall complete the work on time failing which action will be taken in accordance with the tender conditions.
- ❖ All the left out villages of Phase-1 & Phase-2 shall be covered under NJY Phase-3 scheme so that no Villages shall remain without NJ scheme.
- ❖ The action for procurement of Switch gear panels, Relays and Annunciation Panels shall be taken by GM(Proj) immediately so that progress shall not lag because of non-availability of these materials.

Please Note:

- ❖ All the Field Officers were instructed to furnish the Agenda notes as per the format before 5th of every month so as to enable Corporate Office to consolidate and project the same in the monthly meeting re-scheduled on 10th of every month.

Session III From 2 PM to 3 PM

RGVY XII Plan:

The General Manager, Projects explained the progress achieved by the firm.

The abstract of progress achieved in all the districts are as follows:

PHYSICAL PROGRESS REPORT OF RGGVY XII PLAN SCHEME

Name of the Project : RGGVY XII Plan

Sl. No	Name of the Work	Unit	Qty as per DWA	Qty as per Survey	Progress as on prev month (JAN-16)	Progress for the month of FEB-16	Cumulative Progress	% Physical progress against DWA
1	11 KV 3 phase overhead Line	Kms	269.80	104.57	22.89	4.331	27.22	26.03%
2	LT single phase 3 wire overhead Line	Kms	422.55	421.33	58.01	6.816	64.83	15.39%
3	Erection New DTC 25 KVA	No's	961.00	701.00	266.00	18	284.00	40.51%
4	Erection New DTC 63 KVA	No's	23	37	0	0	0	0.00%
5	DP Structure	No's	589	36	0	0	0	0.00%
6	Servicing of BPL Households	No's	60531	89522	38719	3646	42365	47.32%

Financial Progress under RGGVY XII Plan Scheme in BESCOM

(Amount in Rs. Crores)

Sl. No.	Name of the district	REC Sanctioned Amount	DWA Amount	REC Released Amount	Name of Division	Expenditure booked	% Financial progress against DWA Cost	% Financial progress against REC Released Amount
1	2	3	4	5	6	7	8=7-4	9=7-5
1	Davanagere	11.9612	15.745	2.89	Davanagere	0.00	10.15%	55.28%
					Harihara	1.5975		
					SUB TOTAL	1.5975		
2	Chikkaballapura	12.2764	15.742	3.35	Chikkaballapura	1.595	13.93%	65.44%
					Chintamani	0.5971		
					SUB TOTAL	2.1921		
3	Bangalore Rural	4.0048	5.1941	1.07	Nelamangala	0.8966	17.26%	83.79%
					Yelahanka	0.00		
					SUB TOTAL	0.8966		
4	Ramanagara	11.2406	13.8937	3.1	Ramanagara	0.5121	6.31%	28.30%
					Kanakapura	0.3651		
					SUB TOTAL	0.8772		
5	Kolar	13.0726	16.5542	3.56	Kolar	1.2517	7.56%	35.16%
					K.G.F	0.00		
					SUB TOTAL	1.2517		
						6.8151	10.15%	48.78%

NOTE: Rs. 134.21 Lakhs paid to M/s. REC PDCL towards charges for preparation & submission of DPR pertaining to RGGVY XII plan & Rs. 11.07 Lakhs is paid as an advance amount to M/s. RECPDCL towards TPIA charges.

The General Manager, Projects informed that the agency has achieved progress only in terms of physical work executed for electrification of BPL households, but creation of infrastructure is very poor compared to DWA/survey quantity and directed the agency to concentrate on execution of infrastructure also.

Further, informed all the SEE's to clear the BPL dockets submitted for issue of RR Nos so as to energize BPL households where physical work is completed. Accordingly, all SEE, O & M circles agreed to clear the files at the earliest and informed agency to submit the files as and when the physical work is completed.

DDUGJY Scheme:

The General Manager (Ele), Projects informed that the supplementary DPRs prepared in anticipation of approval from REC for component wise re-appropriation for the allocated amount of Rs. 235.36 crores as recommended by ACS, Gok to REC, New Delhi after duly conducting the field survey by M/s RECPDCL is as detailed below.

Sl. No	Name of the District	Name of the Works				Total
		Rural Electrification (With Infrastructure)	System strengthening	SAGY	Metering	
1	Anekal (Bangalore Urban)	4.45	4.50	6.98	2.82	18.75
2	Bangalore Rural	4.21	10.10	4.24	2.06	20.61
3	Ramanagara	5.11	12.00	7.00	2.64	26.75
4	Kolar	4.68	11.79	5.08	1.22	22.77
5	Chikkaballapur	2.24	11.00	0.00	0.69	13.93
6	Tumkur	46.45	12.90	10.10	1.85	71.30
7	Davanagere	2.05	11.98	2.68	1.82	18.53
8	Chitradurga	26.75	13.00	2.47	1.02	43.24
TOTAL		95.94	87.27	38.55	14.12	235.88

The General Manager (Ele), Projects informed that, the field survey work is completed by M/s RECPDCL and the quantity and cost of work is arrived. As per the clarification of Zonal Manager, REC, Bangalore the supplementary DPRs are to be uploaded only after the approval of revised re-allocation/re-appropriation as recommended by Hon'ble ACS, Energy Department, GoK to REC.

The General Manager (Ele), Projects informed that, during the discussions held on 29.02.2016, at Board room Corporate office, BESCOM, chaired by Hon'ble Managing Director, BESCOM, it was directed to float the tenders for Metering works amounting to Rs. 14.12 crores as sanctioned by REC under DDUGJY scheme by GM (Meters & Commercial) section duly adopting the Pre-qualifying requirements and technical specifications furnished by M/s. REC, New Delhi.

Hence, the copy of Standard Bidding documents including the Pre-qualifying requirements & the DPRs of all districts have been forwarded to GM (Meters & Commercial) section for inviting the tenders for Metering works of DDUGJY scheme as per BESCOM norms.

Further, for the remaining works under DDUGJY scheme, Tender documents have been prepared and NIT to be issued.

IPDS Scheme:

The General Manager (Ele), Projects explained the status of IPDS scheme. The Project Manager, REC PDCL informed that 70% of the survey work is completed so far and preparation of estimates is under process.

RGVY X Plan:

The General Manager, Projects informed that the REC has accepted and accorded the approval for revised village wise details submitted by BESCOM. The Zonal Manager, REC was informed that the claims are submitted to REC corporate office for release balance amount towards final claim of RGVY X plan.

Session IV from 4 PM to 5 PM

Unauthorized IP sets:

Chief General Manager(Operations) viewed the power point presentation of Regularization of Unauthorized IP sets and stated as below:

- The target and achievement in respect of providing infrastructure to the regularized UAIP /New IP sets for the month of Feb-16 and the details are as below:

Circle	Target during Feb-16	Achievement				%
		2005	2011	2014	TOTAL	
BMAZ	8	0	0	0	0	-
Blore Rural	200	0	0	201	201	100.50
Ramanagara	242	0	0	5	5	2.07
Kolar	672	0	51	342	393	58.48
Davangere	1562	0	102	84	186	11.91
Tumkur	744	0	42	162	204	27.42
Total	3428	0	195	794	989	28.85

- While reviewing the target & achievement for creating infrastructure to RUAIP Sets & New IP sets, poor progress in Ramanagara, Tumkur, Kolar & Davangere circles and the progress is less than 50%, for which SEE's of BRC, Kolar & Tumkur stated that there is shortage of Distribution transformers and if DTRs provided work will be completed. SEEs of Kolar, BRC & Tumkur requested for 500,200 & 283 Nos of DTRs, for which GM(procurement) agreed to provide the DTRs. SEE, Davangere expressed that tenders are not yet finalized, for which CGM(Op) instructed to complete the tender process at the earliest and also instructed to speedup and complete the work of providing infrastructure to the regularized UAIP Sets on seniority basis and achieve the targets. Further SEE, Tumkur stated that provision of PSCC poles in estimates is not possible since the tenders are already finalized.
- While reviewing the progress of GoK Order 2005, 189 Nos of applications were pending for which CGM(Op) instructed SEE's of Davangere & Kolar to complete the pending applications 186 Nos in Davangere & 3 Nos in Kolar Circle on top priority by Mar-16 without fail, for which SEE, Kolar stated that 3 Nos will be completed by this month end. Further, it was found that huge no of pending applications were found those who have not paid Rs.10000, for which CGM(Op) instructed to make survey and to cancel the applications if IP Sets not found at the spot by putting OM as per Corporate Norms.
- While reviewing the progress of GoK Order 2011, 6060Nos of applications were pending, for which CGM(Op) instructed to complete these works on top priority by March-2016 without fail on seniority basis only, if IP Sets not found at the spot by cancel the application by putting OM. SEE, BRC stated that 1 no of application is pending due to layout formation, for which the CGM(Op) instructed to cancel the application by issuing necessary OM.
- While reviewing the progress of GoK Order 2014, it was found that only 12603 Nos have been provided with infrastructure out of regularized 46671 Nos of IP sets, balance 34068 Nos are yet to be provided with infrastructure for which CGM(Op) instructed to speed up the works and to complete the works on top priority.

- While reviewing the tender progress, it was found that tender progress is very slow in Davangere Circle, for which CGM(Op) instructed to complete the tender process and to issue LOI/DWA for the tenders called.
- It was also instructed to call tenders as per T.O Circular CYS-73 dated 31.08.2015.
- CGM(Op) directed to complete the work of providing infrastructure to RUAIP Set works and to book the expenditure for the budget allocated for FY 15-16 in Spill & New Works by March-2016, as the fund is obtained as loans from M/s REC Bangalore.
- CGM(Op) reviewed the progress of enumeration of IP Sets & DTCs & reconciled IP Sets with the firm M/s Enzen Global Solutions Pvt Ltd, wherein the firm expressed that, the poor statistics of reconciliation is due to non-identifying of RR Nos in the field. M/s Enzen has to co-ordinate with the field officers for 100% complete reconciliation process with the enumerated data so as to tally with that of N-soft/R-APDRP data. It was instructed to the firm, to submit the details of measured load > sanctioned load along with excess load up to 10 HP for enhancement of load in N-Soft/R-APDRP against the RR Nos. The IP Sets having connected load above 10HP has to be submitted to Gok for seeking directions regarding the release of subsidies.

Gangakalyana Works:

- Circle wise data entry of Gangakalyana applications in Common Web based software of GK was reviewed.

It was noticed that still variations are found in comparison of Statistic reports with Web based reports. The details are as follows:

Sl No	Circle	SR/ WR	OB as on 01.04.14	Registered applications from 1.4.14 to 29.02.16	Serviced applications from 1.4.14 to 29.02.16	Total Pending
1	BRC	SR	2	288	213	77
		WR	2	278	190	90
2	Ramnagar	SR	8	273	255	26
		WR	7	240	209	38
3	Kolar	SR	322	961	978	305
		WR	291	932	877	346
4	Davangere	SR	291	2311	1636	966
		WR	307	2128	1498	937
5	Tumkur	SR	232	1887	1702	417
		WR	221	1640	1262	599
BESCOM		SR	855	5720	4784	1791
		WR	828	5218	4036	2010

DGM (Op-1) stated that, Hon'ble MD, BESCO has addressed a DO letter vide letter dtd 29.12.2015 for arranging a co-ordination meeting in which the details of the software and progress of Gangakalyana applications will be re-viewed. The date of the co-ordination meeting will be scheduled shortly and hence requested the SEE's, C, O&M Circles to update the data in Common Web Based Software and to tally the data w.r.t statistical reports.

Hon'ble MD, BESCO directed all the SEEs of C, O&M Circles to monitor the data entry made in the software and to take immediate necessary action for tallying of data in software w.r.t the statistic reports.

- Circle wise target and achievement for the month of Feb-16 and pending application details were reviewed.

Circle wise pendency is as below.

Circle	Target for Feb-16	Progress of Feb-16	Pending Applications as on Feb-16	Revised Target for Mar-16
BRC	47	17	77	64
Ramanagar	20	8	26	23
Kolar	227	70	305	203
Davangere	598	61	966	616
Tumkur	330	106	417	257
BESCO	1221	262	1791	1162

MD, BESCO noted that the No. of pending applications is more & directed to complete the works on top priority.

The SEE's, C, O&M Circles stated that, the scope of tender for Gangakalyana works involves supply of major materials like Poles, conductors & Transformers by BESCO hence no bidders are coming forward to participate in tenders called for Gangakalyana works even on repeated recalling of the tenders. Further, the works are being carried out on labour contract basis where tenders are not finalized & due to non-availability of matching materials & there is delay in progress of Gangakalyana works.

MD, BESCO directed to put up the file regarding tenders called for GK works with details where the bidders not participated & unable to finalize tenders.

- Circle wise age wise pending applications were reviewed.
- Circle wise age wise pendency of applications under GK at BESCO End is as shown below:

Circle	Pending as on 29.02.2016	FY 13 -14	FY 14-15	FY 15-16
BRC	77	0	0	77
Ramanagar	25	0	0	25
Kolar	305	0	49	256
Davangere	930	0	23	907
Tumkur	380	0	9	371
BESCOM	1717	0	81	1636

MD, BESCOM directed the SEE's, C, O&M Kolar, Davangere & Tumkur Circles to service all pending application of FY 2014-15 immediately as it is a social responsibility.

Drinking water supply:

The Hon'ble CGM (OP), BESCOM viewed the power point presentation of Drinking Water Supply and directed as below:

- Viewed the details of metering of DC DWS installations with respect to last month's progress is as follows:

Sl. No.	Circle	Total number of installations		Balance to be metered	% of Metering
		Existing	Metered		
1	North	4432	4429	0	100
2	South	4096	4096	0	100
3	East	2522	2522	0	100
4	West	3573	3573	0	100
5	Bangalore Rural	5347	5347	0	100
6	Ramanagara	5295	5295	0	100
7	Kolar	9433	8482	951	89.91
8	Davanagere	7909	7874	35	99.55
9	Tumkur	10424	9908	516	95.04
TOTAL		53031	51529	1502	97.16

- Instructed to the SEE, Kolar, Davangere & Tumkur to take necessary action for metering the DC DWS installations and directed to complete the balance metering before 29th of February-2016.
- The Hon'ble CGM (OP), BESCOM reviewed the progress of pending and servicing of application pertaining to Water works and deposit pending details as on 29.02.2016 is as shown below:

CIRCLE	OB at the end of previous month	Applications received during Feb-2016	Bore well dried	Total valid Applications	Energised during Feb-2016	Pending from BESCOs side	Pending from Local Bodies	Total pending
	1	2	3	4=1+2-3	5	6	7	8=3-4
North	46	4	0	50	3	3	44	47
South	3	0	0	3	0	0	3	3
East	53	0	0	53	1	0	52	52
West	83	2	0	85	4	0	81	81
Bangalore Rural	144	20	15	149	31	115	3	118
Ramanagara	98	4	0	102	32	70	0	70
Kolar	282	10	18	274	68	188	18	206
Davanagere	535	44	0	579	23	224	332	556
Tumkur	848	15	32	831	43	281	507	788
TOTAL	2092	99	65	2126	205	881	1040	1921

Circle	Total Deposits to be paid by Local bodies (Rs. In Lakhs)	Amount paid (Rs.in Lakhs)	Balance amount (Rs.in Lakhs)
North	25.16	1.01	24.15
South	2.88	2.88	0
East	20.9	20.32	0.58
West	87.06	73.51	13.55
Bangalore Rural	2576.72	390.99	2185.73
Ramanagara	1588.21	352.84	1235.37
Kolar	5836.86	1023.35	4813.51
Davanagere	3957.21	1627.91	2329.3
Tumkur	3668.83	2251.68	1417.15
TOTAL	17763.83	5744.49	12019.34

- The Hon'ble CGM (OP), BESCO has directed to complete all the pending water works immediately and the SEE's, and EE's are directed to persue for pending deposit to be received from local bodies.
- The Chief General Manager (OP), BESCO viewed the Division wise Distribution Transformer failure for the month of Feb-2016 is as follows:

Sl No	Division Name	Existing as on Feb-15	No. of Tr's Failed during the month of Feb-15	Existing as on Feb-16	No. of Tr's Failed during Feb-16	Failure restricted to -10% with respect to Feb-15	Cumulative % failure			
							FY 2014-15 (Feb-15)		FY 2015-16 (upto the end of Feb-16)	
							Nos	%	Nos	%
1	Nelamangala	12220	3	13060	11	89	117	0.96	102	0.78
2	Yelahanka	10479	12	11428	14	244	182	1.74	264	2.31
3	Ramanagara	5820	45	6413	48	422	459	7.89	473	7.38
4	Kanakapura	5437	23	6012	42	367	465	8.55	418	6.95
4	Chandapura	6915	17	7161	11	220	190	2.75	240	3.35
6	Kolar	9070	30	9573	61	533	546	6.02	591	6.17
7	KGF	11189	35	12213	105	821	844	7.54	913	7.48
8	Chikkaballapur	11735	44	13070	197	1086	876	7.46	1184	9.06
9	Chintamani	9299	31	10086	114	681	573	6.16	743	7.37
10	Tumkur	15910	243	23471	289	1981	2466	15.50	2345	9.99
11	Tiptur	9241	180	9520	176	1122	1681	18.19	1295	13.60
12	Madhugiri	14299	114	14991	377	2305	1865	13.04	2501	16.68
13	Davanagere	14533	100	17397	80	799	875	6.02	904	5.20
14	Harihara	9115	109	10498	111	1196	1067	11.71	1319	12.56
15	Chitradurga	12824	206	13424	154	1441	1455	11.35	1593	11.87
16	Hiriyur	10955	107	12256	121	1505	1380	12.60	1659	13.54

- CGM(OP) BESCOM viewed the % failure rate of Distribution Transformers of FY 2014-15 (Feb-15) & FY 2015-16 (Feb-16) and noticed that % failure rate is increased in Yelahanka, Chandapura, Kolar, Chikkaballapur, Chinthamani, Madhugiri, Harihara Chitradurga and Hiriyur divisions and directed to SEE/EE C,O&M to take necessary action to reduce the Transformer failure rate as per the circular issued.

Meeting concluded with vote of thanks from the chair.

Sd/-
Chief General Manager (Ele.)
Corporate Affairs, BESCOM.

