



BANGALORE ELECTRICITY SUPPLY COMPANY LIMITED
(Wholly Owned by Government of Karnataka)

No: BESCOM/BC-46/GM(Projects)/DGM(NJ)/14-15/**Cys-9**

Date: **20.06.2014**

**Proceedings of the Niranthara Jyothi Yojana work progress
review meeting held at Conference Hall, II Floor,
Corporate Office, BESCOM on 12.06.2014**

The officers present in the meeting, are as per the records.

In the Chair: Managing Director, BESCOM.

Managing Director welcomed all officers for the Progress Review Meeting of Niranthara Jyothi Yojana and reviewed the Circle Wise progress serially as mentioned below:

1. Electrical Inspectorate issues

No issues were reported pending with respect to Electrical Inspectorate. The clearance of the Niranthara Jyothi works would be issued on top priority after submission of compliance to the observations of DEI and submission.

2. KPTCL ISSUES

Managing Director has observed that the Sri. Umesh Superintending Engineer (Ele) Rural Circle, KPTCL and Executive Engineer (Ele) KPTCL, T.K Halli were not co-operating to provide breaker to the Niranthara Jyothi feeder in Akkurmale substation and were warned that disciplinary action would be initiated on them for their in action despite requesting them for compliance in almost every meeting.

3. KAVIKA ISSUES

No issues were reported pending with respect to KAVIKA for supply of Transformers. All the field officers informed that transformers were available for Niranthara Jyothi Scheme works as and when required.

Requirement of Transformers

Sl. No	Division	Lot Nos.	25KVA Transformers required	63KVA Transformer s required
1	Nelamangala	Doddabalapura Lot-1	15	-8
2		Nelamangala Lot-02	20	1
3	Ramanagar	Ramanagar Lot-03	4	-9
4		Channapatna Lot-04	49	22
5	Tumkur	Gubbi Lot 05	12	10
6		Tumkur Lot -24	5	5
7	Tiptur	Turuvekere Lot-06	96	43
8		C.N.Halli (part-1) Lot-07	-7	16
9		C.N.Halli (part-11) Lot-08	49	-39
10	Madhugiri	Koratagere Lot-09	4	-36
11	K.G.F	Bangarpet Lot-10	48	29
12		Mulabagal Lot-11	42	31
13	Kolar	Kolar Lot-12	6	8
14		Srinivaspura Lot 14	75	48
15	Chintamani	Chintamani Lot-13	49	51
16	Chickaballapura	Chickabalapura Lot-15	-5	2
17		Gowribidnur Lot 16	-53	-41
18		Gudibande Lot-17	0	4
19	Chitradurga	Chitradurga Lot-18	14	92
20		Holalkere Lot-19	60	78
21	Hiriyur	Challakere Lot-20	46	16
22		Molakalmuru Lot-21	91	-14
23	Harihara	Harihara Lot-22	10	17
24	Davangere	Davangere Lot-23	74	10
		Total	704	336

Index: (-) indicates excess transformers issued to the lot, to the particular division.

Note: Letter has been addressed to Government of Karnataka to KPPP exemption to arrange procurement of Distribution Transformer through viz, M/s KAVIKA Limited, Bangalore, M/s Andrewyule, Kolkata and M/s KEL, Cochin who are State Government subsidiaries.

NJY Phase - 1

ABSTRACT of NJY Phase -1 Physical Progress

SL. NO.	Circle	No. of Proposed NJY FEEDERS	No. of Feeder completed	NO. OF FEEDERS COMMISSIONED	Balance feeders to be completed	Balance feeders to be Commissioned
1	Kolar Malur Pilot Project	10	10	10	0	0
2	BRC	60	60	60	0	0
3	Kolar	25	25	25	0	0
4	Tumkur	99	99	99	0	0
5	DVG	77	77	77	0	0
Total		271	271	271	0	0

ABSTRACT of NJY Phase -1 Financial Progress

Financial progress of NJY-Phase1 as on May-14									
Lot no	Taluk	Division	Agency	Project cost in lakhs			Expenditure booked in lakhs		
				BESCOM	PTK	Total	BESCOM	PTK	Total
Bangalore Rural Circle									
7	Anekal	Chandapura	M/s Sagar steels	470	422	892	403	414	816
10	Devanahally	Yelahanka	M/s Transglobal power	706	462	1168	698	533	1231
19	Hoskote	Yelahanka	M/s Asian fab tech	388	506	895	310	156	466

22	Kanakapura -1	Ramana gara	M/s Sagar steels	691	430	1121	716	186	902
23	Kanakapura -2	Ramana gara	M/s Ishwar elec.,	1002	576	1578	908	423	1331
20A	Hoskote part	Yelahanka	M/s Srishila elec.,	1292	711	2003	712	531	1243
				4549.59	3107.30	7656.89	3746.96	2242.09	5989.05
Kolar Circle									
8	Bagepalli	Chikabala pura	M/s Asian fab tech	827	486	1313	926.67	397.92	1325
9	Shidlaghatta	Chintamani	M/s Asian fab tech	1040	596	1636	990.00	373.00	1363
				1866	1082	2948	1917	771	2688
Tumkur Circle									
11	Tiptur-1	Tiptur	M/s Padmashree elec.,	490	298	788	366	310	676
12	Tiptur-2	Tiptur	M/s Navyashree elec.,	496	295	791	464	246	710
13	Tumkur-1	Tumkur	M/s KGN elec.,	812	548	1360	1149	386	1535
14	Tumkur-2	Tumkur	M/s SLN elec.,	755	476	1231	1361	578	1939
16	Gubbi	Tumkur	M/s Transglobal power	904	593	1497	1702	766	2468
17	Kunigal-1	Tumkur	M/s Asian fab tech	706	446	1151	921	471	1392
18	Kunigal-2	Tumkur	M/s Asian fab tech	667	446	1113	1086	325	1411
24	Madhugiri	Madhugiri	M/s KGN elec.,	632	383	1015	621	376	997
25	Madhugiri-2 & Sira-1	Madhugiri	M/s Manju elec.,	726	417	1143	716	609	1325
26	Sira-2	Madhugiri	M/s Raja elec.,	889	520	1409	970	865	1835
				7077	4422	11499	9356	4934	14290
Davanagere Circle									
1	Hosadurga	Chitradurga	M/s Transglobal power	897	510	1407	946	315	1261
2	Chengiri	Davanagere	M/s Continental const	889	518	1407	818	543	1360
3	Jagalur	Davanagere	M/s Transglobal power	636	381	1017	599	301	901
4	Harappanally	Harihara	M/s Praveen elec.,	868	537	1405	547	409	956
5	Honnali	Harihara	M/s Shree enterprises.,	640	362	1002	695	192	887

20	Hiriyur-1	Hiriyur	M/s Ishwar elec.,	1050	426	1476	578	480	1058
21	Hiriyur-2	Hiriyur	M/s RK associates.,	636	384	1020	576	484	1060
				5616	3118	8734	4759	2724	7483
Total				19109	11729	30838	19779	10671	30449

The following instructions were given by the Managing Director.

- ❖ Superintending Engineer (Ele) Tumkur Circle, BESCO to explore the availability of 1x1000 sq.mm UG cable required for providing the incomer panel of SG panel being upgraded at Korategere MUSS in KPTCL stores. The PTK contractor has been given the blanket approval for procurement the same and providing to the SG panel at mutually agreed rates as per the conditions of contract.
- ❖ All Superintending Engineers (Ele), Circles has to furnish the reasons with supporting data for the high drawal (more than 35 Amps.) of peak load on that particular feeder. The nature of connected load/HT load and the type of load shall be clearly mentioned within 20th of this month.
- ❖ To list out all NJ feeders more than (more than 35 Amps.) peak load in the month and the reasons to be reported by the field Engineers also a case has to be booked by the Vigilance staff in co-ordination with Executive Engineer (Ele), division, BESCO. Superintendent of police and Executive Engineer (Ele), Vigilance have to book cases against the Erring consumers (eg: Illegal hooking of Supply on Niranthara Jyothi lines).
- ❖ M/s MECON Limited, Bangalore was advised to co-ordinate and consult with Director (Finance), Chief General Manager (Operations) and his staff for validation of the data provided by the field staff and for accurate analysis.

- ❖ M/s MECON is to present the final analysis module by 20th June to General Manager, (Ele), (Projects) for further validation and finalisation.

NJY Phase - 2

SL NO	Name of Circle	DIVISION	LOT No taluk name / LOI Date	Name of the Firm	NO of Proposed NJY FEEDERS	NO OF FEEDERS Completed	NO OF FEEDERS COMMISSIONED	Name/No of feeder to be completed before 10th July-2014	Name/No of feeder to be Commissioned before 10th July-2014	Feeders completed From 12.5.14 to 12.6.14	Feeders commissioned From 12.5.14 to 12.6.14
1	BRC	Nelamangala	LOT-01(Doddaballapur) /22.09.2011	M/s. Maruti Electricals	17	13	12	2 Nos 1. Sakkaregolhalli 2.Sasalu	1 No Sakkaregolhalli	1 No Antharahalli	1 No Hulikunte
2		Nelamangala	LOT-02 (Nelamangala) /20.11.2012	M/s Transglobal Power Ltd	7	4	4	3 Nos. 1. Dodderi 2.Heggunda 3.Soladevanahalli	2 Nos. 1. Dodderi 2.Heggunda	WUP	-
3		Ramanagar	Lot-03 (Bidadi) /18.10.2012	M/s Maruthi Mechanical & Electricals (P) Ltd	1	0	0	1 No. Manchnayakanahalli	-	WUP	-
4		Ramanagara	LOT-4(Channapatna) /8.07.2013	M/s ME Electricals	13	10	6	2 Nos. 1. Hosahalli 2.Ambadhalli	4 Nos 1.Akkur 2.Kudlur NJY 3.Aralalusandhra 4.Devarhosahalli	WUP	WUP
5	Kolar	Chickaballapura	LOT-16(Gouribidanur) / 2.09.2011	M/s.Godrej&Boyace Mfg.Ltd	19	13	8	3 Nos 1. Alipur 2.Nagandura 3.Narasapura	5 No's 1. Hossur 2.Thippaganahalli 3. Thokahalli 4.G.Kothur 5.Kurudi	WUP	1 No. Jeelakunte
6		Chickaballapura	Lot 15 (Chickaballapura) /20.11.2012	M/s Sealwel Corporation Ltd	11	8	8	3 Nos 1. Kondenahalli 2.S.Gollahalli 3.Kanganahalli	1 No. Kondenahalli	WUP	WUP
7		Chickaballapura	Lot17 (Gudibandaph) /2.11.2012	M/s Macrovision Network	3	2	2	1 No Jangalhalli	1 No Jangalhalli	WUP	WUP

8	Tumukur	Chintamani	LOT-13(Chintamani) /22.09.2011	M/s.Godrej&Boyace Mfg.Ltd	15	14	13	1 No F14 Konapalli	2 Nos. 1. F14 Konapalli 2. Korlaparthi	WUP	2 Nos. 1. Burudunte 2.Chilakalanerapu	
9		Kolar	Lot-12 (Kolar)/20.11 .2012	M/s Pawani Controls & Panels Ltd	20	17	16	2 Nos 1. Kakinatta 2.Dimba	1 No Kalasthipura	1 No Kalasthipura	1 No. Begali	
10		Kolar	LOT-14 (Srinivasapura) /20.05.2013	M/s Transglobal	13	6	3	2 Nos 1. ALAVATA 2.NORMA KAHALLY	2 Nos. 1. Pulgurkote 2.LAXMIPURA	1 No MARASANPALLI	WUP	
11		KGF	LOT-10(Banagrpet) /22.09.2011	M/s.A2Z	16	0	0	The Lot has been Retendered/ Opened on 5-05-2014, under process				
12		KGF	Lot11(Mulabagal) /20.11.2012	M/s Pawani Controls & Panels Ltd	12	10	9	2 Nos 1. Mustoor 2.Seegenahalli	1 No Keelagani	1 No Keelagani	-	
13		Tumkur	Lot- 05 (Gubbi) /20.11.2012	M/s Transglobal Power Ltd	14	10	9	1 No. Somalapura	1 No. Konanakerre	1 No. Konanakerre	1 No. Badenahalli	
14		Tumkur	LOT-24/(Tumukur Part3)/29.05. 2013	M/s Sri Lakshminarasimha	9	9	9	-	-	-	-	
15		Tiptur	LOT-07/ (Chikkanayakanahalli Part-1) /3.10.2012	M/s KGN Electricals	7	7	6	-	1 No. D. Ram pura	-	WUP	
16		Tiptur	LOT-08 (Chikkanayakanahalli Part-2)/22.09.2011	M/s.A2Z	8	2	2	The Lot has been Retendered/Price bid opened on 07.04.2014 & under evaluation to be placed before PC				
17		Tiptur	LOT-06 (Turuvekere) /20.05.2013	M/s.Trans global	14	8	5	1 No. HULLIKAL	2 Nos. 1.T. Palaya 2. Badrikashrama	1 No. KARADIGERE	3 Nos. 1.Raghadevahalli. 2.Honnakere 3. Appasandra	
18		Madhugiri	LOT-09(Korategere) /22.09.2011	M/s.Manju Electricals	11	10	5	-	2 Nos. 1.Chikkaddavadi 2.Mavathur	1 No. Mavathur	WUP	
19		Davangere	Hiriyur	LOT-20 (Challakere) /27.07.2013	M/s Shiva chethana	13	5	4	3 Nos 1. M.D. Pura 2. Doddahullaharty 3.Gopana hally	2 Nos 1. T.K.Hally 2.Doddahullaharty	WUP	1 No. Jajoor
20	Davangere		LOT-23 (Davangere) /29.07.2013	M/s prakash Motors	18	11	7	2 Nos. 1.Rampura 2.Mayakonda	4 Nos 1. Mudahadadi 2. Kolkunte 3.Ganganakatte 4.Ballur	1 No. Kolkunte	1 No. Neelanhalli	


21	Harihara	Lot-22 (Harihara) /20.11.2012	M/s Shivachet hana	10	5	4	3 Nos. 1. Karlahalli 2. Bannikodu 3. Kondaj i	1 No. Nandithava re	WUP	WUP
22	Hiriyur	Lot -21 (Molakalmuru) /20.11.2012	M/s Deepak Cable(India) Ltd	10	4	3	2 Nos. 1. Konasara 2. Kondla halli	1 Nos. Nagasamud ra	1 No. Nagasam udra	1 No. Ghata parthi
23	Chitradurga	LOT-18 (Chitradurga) /10.06.2013	M/s Inland Surveyors	16	6	3	2 Nos 1. JGY-2. Seebara & G.R Hally 2. JGY-4. C.G Hally & Avalena hally	3 Nos 1. Sollapura 2. Palakihally 3. JGY-3 Kasavaraha tly & Pallavagere	2 Nos 1. Sollapura 2. JGY-3 Kasavara hatty & Pallavage re	WUP
24	Chitradurga	LOT-19 Holalakere10- 10-13	M/s KGN Electricals	14	4	2	3 Nos. 1. Ku nugali 2. Kolalu 3. Apparasa nahally	2 Nos. 1. Hireyemmi ganur 2. Udu gere	WUP	WUP
Total				291	178	140	39	39	11	12

- ❖ All Superintending Engineers (Ele), Circles, BESCO furnish the details of Railway crossing/National Highway crossings, so that the concerned authorities could be called for early compliance/approval under the chairmanship of Additional Chief Secretary, Government of Karnataka, Bangalore.
- ❖ Niranthara Jyothi feeder may be indexed with feeder code, prefix Niranthara Jyothi and name of the feeder, a clear demarcation shall be made to avoid confusion among field staff while attending to line trouble. The same shall be followed for Phase-I feeders also.
- ❖ General Manager (Expenditure) has to resolve the issue pertaining to deduction of works contract tax/service tax and issual of 'C' forms to the Niranthara Jyothi turnkey contractors for smooth operation of the contracts.
- ❖ All the contractors were advised to adhere on to the commitment dates already furnished and complete and commission the feeders before July 2014. They were intimated that their contract will be short closed for the feeders on which are yet to be taken up after July.

Further course action as deemed fit will be taken as per conditions of contract. Chief Engineer (Elec), BRAZ/Chief Engineer (Elec), CTAZ were advised to float tenders for the left over feeders under Phase-3.

Please Note:

All the Field Officers were instructed to furnish the Agenda notes as per the format before 5th of every month so as to enable Corporate Office to consolidate and project the same in the monthly meeting scheduled on 10th of every month.


General Manager (Ele)
Projects, BESCOM.

Copy submitted for information & further needful:

- 1) The Chief Engineers (Elec), Transmission Zone, Anand Rao Circle Bangalore, KPTCL.
- 2) The Chief Engineers (Ele.) Transmission Zone, KPTCL, Tumkur.
- 3) The Chief Engineers (Elec), C, O&M Zone, BRAZ/CTAZ, BESCOM.
- 4) The Chief General Manager (Ele), (Corporate Affairs), Corporate Office, BESCOM, Bangalore.
- 5) The Chief General Manager (Ele), (Operations), Corporate Office, BESCOM. Bangalore.
- 6) Chief Electrical Inspector to Govt. of Karnataka, Government Electrical Inspectorate, Crescent Towers, Crescent Road, Bangalore-01.
- 7) PS to MD, M/s Kavika Limited, P.B. No. 2610, Mysore Road, Bangalore.

Copy with compliments to:

- 1) The General Manager (QS&S), Corporate Office, BESCOM. Bangalore.
- 2) The General Manager (Expenditure), Corporate Office, BESCOM. Bangalore.
- 3) The Superintending Engineers (Ele), C, O & M Circles, BRC/Tumkur/Kolar/Davanagere, BESCOM.
- 4) The Superintending Engineers (Ele), Bangalore/Tumkur/Davanagere (W&M) Circles KPTCL.
- 5) The Superintendent of Police, Vigilance, A.R. Circle, KPTCL, Bangalore.

Copy to:

- 1) All the Executive Engineers (Ele), C, O & M divisions, BESCOM, BRAZ/CTAZ.
- 2) All the Asst. General Managers (Ele) & (F&C)/Managers, Projects, Corporate Office, BESCOM

- 3) PS to M.D to place before M.D for kind information.
- 4) PS to D.T to place before D.T for kind information
- 5) PS to D.F to place before D.F for kind information
- 6) M/s. Godrej & Boyce Mfg. Co. Ltd., Bangalore.
- 7) M/s Maruthi Mechanicals & Electricals (P) Ltd., Bangalore.
- 8) M/s Manju Electricals, Koratagere.
- 9) M/s Pavani Controls & Panels Limited, Hyderabad.
- 10) M/s Sealwel Corporation Private Limited, Hyderabad.
- 11) M/s Shiva Chetana Electricals, Sindhanur.
- 12) M/s KGN Electricals, Tumkur.
- 13) M/s. Transglobal Power Limited, Bangalore.
- 14) M/s Macrovision Networks, Bangalore.
- 15) M/s Lakshminarasimha, Electricals, Tumkur.
- 16) M/s ME Electricals (P) Ltd., Bangalore.
- 17) M/s Prakasha Motors Engineers & Electricals, Davanagere.
- 18) M/s Sagar Steels Private Limited, Bangalore.
- 19) M/s Deepak Cables Pvt. Ltd. Bangalore.
- 20) M/s Inland Surveyors, Bangalore
- 21) M/s MECON Limited, Engineering Office: 89, South End Circle,
Basavanagudi, Bangalore-560004.
- 22) M/s REC PDCL, Core-4, Scope Complex, 7, Lodhi Road, New Delhi-110 003.
- 23) MF/OC.